



Abstract

A Performance Evaluation and Improving Assignment of the Strategic Projects for the Northern Gyeonggi Province

□ Result of performance evaluation of strategic projects in northern Gyeonggi Province

- As a result of progress evaluation, projects that are related to external factors such as the South and North Korean relationship and the central government decision's delay are not progressing. On the other hand, the Gyeonggi Province's implementation and budget support projects are progressing without a critical delay.
 - There is no progress in projects of the South and North Korean economic cooperation
 - Transportation infrastructure projects are progressing on schedule, although progress is slow
 - Tourism and culture encouraging projects are showing good progress particular in the Hantan River World Geopark
 - The Pyeonghwa Nuri bicycle path project are in a state of completion
 - In the industrial economy sector, the Goyang, Yangju Techno Valley projects, and Dongducheon National Industrial Complex project are progressing relatively well
 - Balanced development projects of the 2nd Regional Balanced Development Plan are generally progressing well
 - Medical and health projects are progressing on schedule
- In conclusion, It is shown 9 projects for excellent group, 11 projects for good

group, 5 projects for normal group, 3 projects for poor group, and 1 project for very poor group.

□ Adjustment of strategic projects in northern Gyeonggi Province

- In the current 25 strategic projects, it is necessary to adjust the timing and method of implementation in several projects.
 - In the Connecting road project in the South and North Korean area, Road Line 39 should be changed to type of private investment promotion project to shorten the construction period
 - The DMZ ecological and peace zone project should select priority according to ecological service standard
 - The Research project for the site redevelopment of US army zone should reflected state-led development policy
- Furthermore, new projects should be added to the list of the strategic development project as follows.
 - Hantan River Basin Development Comprehensive Project
 - Project for holding investment attraction exhibition
 - Living SOC improvement project

Keyword

Gyeonggi Province, North Gyeonggi Region, performance evaluation of the projects, regional development effect